COMPLETION REPORT

1	Name of the Work	Drilling of Borewells and Installation of Pumps and motors with accessories in ward no.12 Shettyhalli Sub Division.
2	Sanctioned Estimate No. and date	EE/DD/TS/21/2019-20 Dated: 03.02.2020
3	Head of Account which is chargeable	P2178 (Job Code 012-20-000034)
4	Instrument Order No. and date	EE/DD/WO/91/20-21 dated: 27.08.2020
5	Name of Contractor	Sri Nagasandra Shamanna Ramarao (Rajalakshmi Rock Drillers)
6	Work started	27.08.2020
7	Work Completion	14.10.2020
8	Time Stipulated for Completion of Work	90 days
9	Delay in Execution of Work	-
10	Measurement recorded in	MB No. 4896/20-21 Page No. 489510-18
11	Check Measurement of the Asst	
12	Name of the office/official in charge of the work	
	a) Asst. Eng/Junior Engineer	A.P. Shivakumar, AE
	b) Asst. Executive Engineer	M. Nagesh Murthy, AEE

Sanctioned Estimated Amount	Amount Claims as per actually Vide as per bills	Excess	Savings
Rs. 99.00 Lakhs	Rs. 95,16,287.00	-	-

1. Certified that the above has been completed within the stipulated time noted in the
2. Certified that the contractor has delayed and completed the work for which necessary fine recovered
3. Certified that the above work has been executed by the contractor satisfactory in

Assistant Engineer
Ward no.12

Asst.Executive Engineer
Shettyhalli sub division

Executive Engineer
Dasarahalli Division